

Rawene Road Update

Thursday 23rd May 2019

Auckland
Council
Te Kaunihera o Tāmaki Makaurau



Land slip
remediation
activities
on site

Timeframe for Completion of Phase 2 / new Carpark

We are currently on target to meet the original completion date of July 2019. At the end of this phase of works the car park construction and slope remediation will be complete. We are aiming to have the new car park operational by the end of July however there may be some tidying up of areas required and items such as lighting repairs/commissioning to carry out so please bear with us.

Current work on site

There are still a number of trucks bringing material via the ramp down to the new carpark site and to rebuild the slope below. These works are the main bulk of the project and will create a stable slope on which to re-establish the car park and reserve below. We appreciate the car park closure is a nuisance however this is the most effective way to keep people safe and to make the earthworks efficient so we can reopen as soon as possible.

Future work on site

Next week we will be undertaking activities to install some additional timber poles in the lower portion of the site. This is to help strengthen the soils on the lower slope (below the new concrete pile wall) to help make the site safe for the repair of the waste water pipe lower down the slope in the near future. This will be followed by further rockfill to build the slope to the required angles.

Ecological assessments and vegetation clearance will be undertaken in the next week or so to provide room for an access track to assist in the repair of the damaged waste water pipe lower down the gully. The large dead pine tree in the middle of the gully will be removed as part of this process.

Construction times reminder

All vehicle movements, on and off site, are going to be restricted to normal construction hours (these times are also provided by the resource consent to carry out these works). These times are as follows:

- Monday to Friday:
 - 6.30am to 7.30am, low level noise activities only
 - 7.30am to 6pm, construction work
 - 6pm to 8pm, work can continue, but no noisy work
- Saturday: 7.30am to 6pm (although work does not usually proceed after midday)

	<ul style="list-style-type: none"> • Sundays and public holidays: No noisy construction work at any point. Site visits may occur on these days <p>Please do contact us on this email rawene@aucklandcouncil.govt.nz if you have any queries.</p>
Why you are receiving this email	<p>You are receiving this email as you have indicated that you wish to receive updates about Rawene Road car park. These email updates will be made available on a regular basis. If you want to unsubscribe from this email, or if you want to be added, please email us.</p>
How you can get more information	<p>If you have any questions or feedback please email rawene@aucklandcouncil.govt.nz and we will endeavour to answer as quickly and comprehensively as possible. This email address can be used to contact the project team, and is regularly monitored by Amanda, John and Ross. The Auckland Council Contact Centre is also be available on 09 301 0101.</p>