

Rawene Road Update

Wednesday 11th July 2018

Auckland
Council
Te Kaunihera o Tāmaki Makaurau



Land slip remediation activities on site

A quick summary of recent and current work at the site includes:

- The capping beam is complete, fully encased in concrete along the entire sheet pile trench;
- All timber retaining poles on both sides of the new accessway from the existing carpark down into the new carpark area have been put into place;
- Excavator machinery is now on site ready to start forming the access track down to the lower landslide;
- Installation of the retaining wall for the access ramp is underway; and
- Installation of column drains to help remove water from the slope has begun.

Latest image from the web cam (details to access the web cam are included below)



Camera

A camera has been secured to a premise at the top of Mokoia Road. Many thanks to the landowner and business owner that approved the installation above the Elite Thai Kickboxing studio.

The camera is set to take images at 15-minute intervals from 0700 to 1800, 7 days a week. The latest image can be viewed online using this link: [Rawene Landslide Remediation - Camera Link](#)

Alternatively, if you are interested in viewing previous images, not just the most up to date photo, you can do this by logging on to the camera website. It is possible to select a certain day and view the images from that day. The public is most welcome to log onto the Timescapes site, using the details below, and view all of the images.

To log into the image viewer please follow the instructions below:

Head to: <http://live.timescapes.co.nz/>

Enter details:

- User: **AucklandCouncil**
- Password: **hN9zQAMwf**

<p>Update on next phase of land slip work</p>	<p>Now the concrete beam encapsulating the sheet piles has been installed and cured sufficiently, the next steps for Phase 1 will be to push the failed soil downhill to create improved construction access. This will involve excavators and other machinery moving and compacting soil to form a temporary roadway and stable platform at the bottom of the landslide which will be used as the starting point for the Phase 2 works.</p> <p>Phase 2 design is almost complete and consents for that part of the work will be sought shortly. Phase 2 is planned to be underway in spring and will involve rebuilding the slope with natural materials from the bottom up and construction of the new carpark which will be secured by a buried row of piles at the base of the slope. The access road at the top of the slope will also be reinstated. We will be circulating our plans as soon as they have been reviewed to give you an opportunity to provide feedback and new ideas.</p>
<p>Frequently asked questions</p>	<p>We will continue to provide Q and A's when we have information to share.</p>
<p>Why you are receiving this email</p>	<p>You are receiving this email as you have indicated that you wish to receive updates about Rawene Road car park. These email updates will be made available on a regular basis. If you want to unsubscribe from this email, or if you want to be added, please email us.</p>
<p>How you can get more information</p>	<p>If you have any questions or feedback please email rawene@aucklandcouncil.govt.nz and we will endeavour to answer as quickly and comprehensively as possible. This email address can be used to contact the project team, and is regularly monitored by Amanda, John and Ross. The Auckland Council Contact Centre is also available on 09 301 0101.</p>