



Outline example concert schedule

Item	Description	Estimated truck movements (one way) ¹	Estimated no. of staff ²
T-7 days			
Security	Security on site		6
Staging & turf protection	Arrival of between 8 (local build) and 20 (international build) trucks with turf protection and stage build Forklifts & cranes delivered to site	~8-20 3	20-50
T-6 days			
Security	Security on site		6
Staging	Turf protection Stage build continues	~8-20	20-50
Outer oval	Fencing arrives on site	4	
T-5 days			
Security	Security on site		6
Staging	Turf protection complete Stage build continues	~8-20	20-50
Outer oval	Fencing build		10
T-4 days			
Security	Security on site		10
Staging	Stage build continues	~8-20	20-50
Outer oval	Marquee construction for bar, merchandise areas etc.	2	20
T-3 days			
Security	Security on site		10
Staging	Stage build continues	~8-20	20-50
Outer oval	Install gates, toilets, bar facilities etc.	6	
T-2 days			
Security	Security on site		20
Staging	Stage build complete		10
Production	Arrival of up to 40 trucks with production equipment	~20-40	150 - 200
Outer oval	Install bar facilities Generators on site	2	30
T-1 days			
Security	Security on site		30
Staging	Stage build	~8-20	0
Production	Production build		150 - 200
Outer oval	Outer oval set up complete Facilities for early arrivals in place Food vendors on site		

¹ Doesn't include general deliveries or staff transport (e.g. food and beverage supplies)

² Personnel engaged on production only: excludes office based staff and catering staff



Early arrivals	First arrivals of GA patrons on outer oval (estimate of no. of people)		
Show day			
Security	Security on site		300
Truck stacking	Truck & container layover under western concourse, in south stand tunnel, and in south stand carpark (limited)		
Production	Production build complete		150 - 200
Early arrivals	GA patrons arrive throughout the day on to outer oval		Up to 5000
Ticketing	Ticketing staff on site		20-50
Catering	Catering staff on site		Up to 1900
Sound check			
Gates open	Subject to consent conditions		
Arrivals	Park has ability to admit up to 1000 people/minute PT arrivals from Kingsland & Morningside Stations, bus arrivals from south along Sandringham Road Integrated ticketing assumed / compulsory.		
Local act	30 min approx.	4-6 hours total	
Support act	45 min approx.		
Main act	Up to 3 hrs		
Buses	Buses stack in offsite St Lukes carpark or alternative location, and queue along Sandringham Road close to main act finishing		
Production	Production strip out commences during main act, continues after stadium cleared	~up to 40	
T+1 days			
Production	Production pack out complete	~20-40	
T+ 2-3 days			
Staging	Stage pack out complete Turf protection removal complete	~18-20	